

OPENING SOON™ BANNER ORDER FORM



THIS BANNER PACKAGE CONSISTS OF (1) "OPENING SOON" BANNER REQUIRED BY PETSMART



- 13 OZ BANNER MATERIAL
- DIGITAL PRINT
- GROMMETS, HEATS & WIND HOLES

JOB SITE:

PETSMART STORE # _____

NAME _____

STREET _____

CITY _____

ST. _____ ZIP _____

CONTRACTOR: (PAID BY)

COMPANY _____

STREET _____

CITY _____

ST. _____ ZIP _____

PHONE _____

SHIP TO:

CONTACT PERSON _____

NAME _____

STREET _____

CITY _____

ST. _____ ZIP _____

PHONE _____

PAYMENT METHOD ☐ CHECK ☐ CREDIT CARD

☐ VISA ☐ MASTERCARD

PURCHASERS

NAME _____
(EXACTLY AS IT APPEARS ON CARD, IF APPLICABLE)

SIGNATURE _____

DATE _____

COST **\$ 431.00**

LOCAL SALES TAX \$ _____

(PLEASE CALCULATE TAX)

TOTAL ENCLOSED \$ _____

(INCLUDES 1 BANNER, SHIPPING AND HANDLING)

THE BANNER PACKAGE WILL BE SHIPPED
TESTED TO EXCEEDS SHIPPING WEIGHTS AS BUSINESS SUPPLY
(REQUIRED FOR PROCESSING AND PRODUCTION)
ALL BANNER ORDERS MUST BE PRE-PAID.

COMPLETE THIS FORM FOR EACH SEPARATE PACKAGE.
ATTACH A CHECK FOR FULL PRICE OR
EMAIL FORM FOR CREDIT CARD PAYMENT TO:

image national signs
...bringing your image to light

image national, inc.
24405 New Road
Hanover, Idaho USA 83407-4415
tel. 208-345-6222 • imgn@imgn.com

Rory Paulson (208) 287-1923 rory.paulson@imagenational.com
Beth Ludden (984) 999-2123 beth.ludden@imagenational.com

OPENING SOON® BANNER ORDER FORM

THIS BANNER PACKAGE CONSISTS OF (1) "OPENING SOON" BANNER REQUIRED BY PETSMART

- 13 OZ BANNER MATERIAL
- DIGITAL PRINT
- GROMMETS, HEMS & WIND HOLES

JOB SITE:

PETSMART STORE # _____
NAME _____
STREET _____
CITY _____
ST. _____ ZIP _____

CONTRACTOR: (PAID BY)

COMPANY _____
STREET _____
CITY _____
ST. _____ ZIP _____
PHONE _____

SHIP TO:

CONTACT PERSON _____
NAME _____
STREET _____
CITY _____
ST. _____ ZIP _____
PHONE _____

PAYMENT METHOD ☐ CHECK ☐ CREDIT CARD
☐ VISA ☐ MASTERCARD

PURCHASERS NAME _____
(EXACTLY AS IT APPEARS ON CARD, IF APPLICABLE)
SIGNATURE _____
DATE _____

COST \$ _____ (INCLUDES 1 BANNER, SHIPPING AND HANDLING)
LOCAL SALES TAX \$ _____ (PLEASE CALCULATE YOUR OWN)

TOTAL ENCLOSED \$ _____

THE BANNER PACKAGE WILL BE SHIPPED
TED TO CLOSING BUSINESS WITHIN 2-3 BUSINESS DAYS
(REQUIRED FOR PROCESSING AND PRODUCTION)
ALL BANNER ORDERS MUST BE PRE-PAID.

COMPLETE THIS FORM FOR EACH SEPARATE PACKAGE.
ATTACH A CHECK FOR FULL PRICE OR
EMAIL FORM FOR CREDIT CARD PAYMENT TO:

image national signs
...bringing your image to light

Image National, Inc.
134515 New Road
Hempstead, Idaho USA 83607-9415
tel. 208-345-4200 image@imagenational.com

Image National • (208) 345-4020 • imagenational.com

Rory Paulson (208) 287-1923 rory.paulson@imagenational.com
Beth Ludden (984) 999-2123 beth.ludden@imagenational.com

DESIGNER NOTE:
DESIGNER TO CONFIRM WITH
FIELD ON A PROJECT SPECIFIC
BASIS.

GENERAL CONTRACTOR MILESTONE REQUIREMENTS: (PER LEASE)

CONSTRUCTION SCHEDULE AND COST BREAKDOWN

WITHIN 10 WORKING DAYS OF EXECUTION AND DELIVERY OF THE CONTRACT FOR CONSTRUCTION AND BEFORE THE FIRST PARTIAL PAYMENT IS MADE, THE GENERAL CONTRACTOR SHALL DELIVER TO THE OWNER AND PETSMAART A CONSTRUCTION PROGRESS SCHEDULE VIA ONLINE POSTING, SHOWING, AT MINIMUM, THE PROPOSED DATES OF COMMENCEMENT AND COMPLETION OF EACH OF THE VARIOUS SUBDIVISIONS OF THE WORK REQUIRED UNDER THE CONSTRUCTION DOCUMENTS AS WELL AS CERTAIN MILESTONE DATES INCLUDING 50%, MILLWORK AND AQUARIUM INSTALLATION, PUNCH LIST AND TURNOVER (SETUP), WHICH ARE DESCRIBED BELOW.

PHONE LINE / SYSTEM INSTALLATION REQUIREMENTS:

LANDLORD WITH GENERAL CONTRACTORS ASSISTANCE SHALL COMPLETE THE FOLLOWING:

- LANDLOARD TO CONFIRM BUILDING ADDRESS AT THE OUTSET OF BUILDING WORK
- LANDLOARD TO ORDER / RESERVE BROADBAND CABLE SERVICE FOR PETSMAART IN SITE SPECIFIC UTILITY PACKAGE. ORDER IS TO BE PLACED NO LATER THAN THE OUTSET OF BUILDING WORK
- LANDLOARD / CONTRACTOR TO INSTALL 3\"/>

50% OBSERVATION (NINE WEEKS PRIOR TO BUILDING TURNOVER /SET-UP)

ARCHITECT OF RECORD AND PETSMAART REPRESENTATIVE MUST CONDUCT A COURTESY "50% OBSERVATION" TO VERIFY PROJECT IS ON SCHEDULE AND IS BEING CONSTRUCTED IN ACCORDANCE WITH PLANS AND SPECIFICATIONS. TIME AND DATE PRIOR TO THIS COORDINATION WITH PETSMAART CONSTRUCTION MANAGER A MINIMUM OF THREE WEEKS PRIOR TO REQUESTED OBSERVATION DATE.
AT MINIMUM, GENERAL CONTRACTOR MUST CAUSE ALL TRADES TO MEET THE FOLLOWING REQUIREMENTS,

- ALL HVAC UNITS AND EXHAUST FANS TO BE SET ON ROOF CURBS
- THE ELECTRICAL SERVICE EQUIPMENT MUST BE SET IN PLACE
- INTERIOR METAL STUD WALL FRAMING MUST BE COMPLETED
- ALL \"IN WALL\" MECHANICAL / PLUMBING / ELECTRICAL ROUGHNS MUST BE COMPLETED,
- ALL STUD WALLS MUST HAVE DRYWALL INSTALLED ON ONE SIDE,
- ALL BLOCKING FOR WALL MOUNTED FIXTURES, EQUIPMENT, ETC. MUST BE INSTALLED INSIDE WALLS PER THE ARCHITECTURE SHEEDED DRAWINGS
- ALL WALL INSULATION MUST BE INSTALLED PER SPECIFICATIONS
- ALL IN-WALL WATER LINES MUST BE INSULATED PER SPECIFICATIONS
- OPERATIONAL TIME AND DATE PRIOR TO MILLWORK INSTALLATION
- SALES AREA AND RECEIVING AREA LIGHT FIXTURES MUST BE INSTALLED
- ALL EXTERIOR DOORS MUST BE INSTALLED AND THE BUILDING MUST BE SECURED
- EXTERIOR CANOPY MUST BE STARTED
- THE COMING SIGN BANNER MUST BE INSTALLED ON THE EXTERIOR OF THE BUILDING
- A 4X8 DRYWALL FINISH SAMPLE MUST BE PREPARED AND READY FOR SUBMITAL ON SITE
- INTERIOR BUILDING TEMPERATURE MUST BE HELD TO A HEATING TEMPERATURE OF NOT LESS THAN 65 °F
- A COOLING TEMPERATURE OF NOT MORE THAN 75 °F
- TEMPORARY LIGHTING MUST BE INSTALLED IN ALL AREAS OF SPACE SUFFICIENT TO CONDUCT THE OBSERVATION

MILLWORK AND AQUARIUM DELIVERY (FOUR WEEKS PRIOR TO BUILDING TURNOVER)

GENERAL CONTRACTOR MUST CAUSE SUBCONTRACTORS TO BE APPROXIMATELY 95% COMPLETE PRIOR TO MILLWORK AND AQUARIUM DELIVERY. MILLWORK PACKAGE IS CONTRACTED AND COORDINATED BY GENERAL CONTRACTOR THROUGH PETSMAART'S REQUIRED VENDOR. MILLWORK PACKAGE WILL ARRIVE ON A MONDAY. AQUARIUM PACKAGES ARE COORDINATED BY GENERAL CONTRACTOR THROUG PETSMAART'S VENDOR. AQUARIUM EQUIPMENT WILL ARRIVE ON TUESDAY 2 WEEKS AFTER MILLWORK. COORDINATE VENDOR WITH PETSMAART CONSTRUCTION MANAGER
GENERAL CONTRACTOR MUST CAUSE THE FOLLOWING ITEMS TO OCCUR PRIOR TO MILLWORK AND AQUARIUM DELIVERY

- ALL FLOOR FINISHES 100% COMPLETED
- ALL PAINTING (FINISH COAT) 100% COMPLETED
- REMOVAL OF DEbris OF THE SALE AREA MUST BE CLEAR INCLUDING THE AREA SURROUNDING THE CHECKSTANDES AND THE AREA AROUND THE FISH EQUIPMENT. THIS IS WHERE THE MILLWORK AND AQUARIUM INSTALLERS WILL WORK FROM DURING THE INSTALL
- EXTERIOR DOORS AND LOCKS MUST BE INSTALLED AND FUNCTIONING
- ENTIRE BUILDING MUST HAVE CLEAR ACCESS INTO AND OUT OF THE BUILDING AND INTO AND OUT OF ALL ROOMS
- ALL EXTERIOR ELEVATIONS RECEIVING SIGNS MUST BE READY FOR INSTALL
- FORKLIFT, BATTERY CHARGER, AND PALLET JACKS WILL BE DELIVERED TO STORE THE THURSDAY (CONFIRMED BY G.C.) BEFORE DELIVERY OF MILLWORK AND AQUARIUMS. CHARGER TO BE HOOKED UP AND PLUGGED INTO FORKLIFT IMMEDIATELY SO IT IS FULLY CHARGED WHEN THE MILLWORK AND AQUARIUMS ARRIVE MONDAY
- HAVE ALL STAINLESS STEEL SINKS ON SITE SO MILLWORK INSTALLER CAN CUT IN
- UTILITY INFORMATION MUST BE POSTED ON WEB PAGE UNDER PROJECT INFO AREA
- ALL PERMITS MUST BE COMPLETED, CONNECTED AND SERVICING THE BUILDING
- THE ENTIRE SPACE MUST HAVE CONDITIONED AIR. THE HVAC SYSTEM MUST HAVE BEEN STARTED UP AND SHOULD BE FUNCTIONING. (DOES NOT NEED TO BE RUNNING THROUGH THE EMS SYSTEM AT THIS TIME.)
- THE LIGHTING SYSTEM MUST BE INSTALLED 100% COMPLETE AND FUNCTIONING
- ALL CEILING GRID AND TILE MUST BE INSTALLED WITH FUNCTIONING LIGHT FIXTURES AND HVAC DRIPS INSTALLED
- PHONE LINES FROM THE LOCAL EXCHANGE CARRIER MUST HAVE BEEN PULLED INTO THE BUILDING AND PLUGGED INTO THE TELEPHONE PORTS ON THE TELEPHONE BACKBOARD NEAR THE POWERWALL (IFC) ELECTRICAL SERVICE EQUIPMENT
- THE ENTIRE BUILDING MUST BE BROOM CLEAN
- CERTAIN ADDITIONAL ITEMS WILL BE REQUIRED BY THE GENERAL CONTRACTOR DURING THE MILLWORK AND AQUARIUM INSTALLATION PHASE. AT MINIMUM, THE FOLLOWING ITEMS MUST BE PROVIDED BY THE GENERAL CONTRACTOR
 - THE MILLWORK INSTALLER SHOULD INSTALL THE CHECK STANDS AS ONE OF THEIR FIRST TASKS. ONCE THE CHECK STANDS HAVE BEEN SET IN PLACE THE ELECTRICAL CONTRACTOR SHOULD IMMEDIATELY INSTALL THE POWER / DATA
 - THE FINAL ELECTRICAL AND PLUMBING CONNECTIONS FOR THE AQUARIUM SYSTEM SHOULD BE MADE IMMEDIATELY FOLLOWING THE SYSTEMS INSTALLATION BUT NO LATER THAN THURSDAY OF THE INSTALLATION WEEK

PUNCH LIST

THE ARCHITECT OF RECORD WILL PERFORM THE FINAL PUNCH LIST ALONG WITH THE PETSMAART CONSTRUCTION MANAGER APPROXIMATELY TEN BUSINESS DAYS AFTER THE SUBMISSION OF THE PETSMAART RECEIPT OF THE MILLWORK PACKAGE. GENERAL CONTRACTOR SHALL COORDINATE EXACT DATE AND TIME WITH PETSMAART CONSTRUCTION MANAGER. AT MINIMUM, THE FOLLOWING CRITERIA MUST BE MET PRIOR TO BUILDING PUNCH,

- ALL LIGHTING, HVAC, EMS, PLUMBING AND LIFE SAFETY SYSTEMS MUST BE 100% FUNCTIONAL
- SUPERINTENDENT WILL HAVE COMPLETED THEIR OWN "PRE-PUNCH" AND REPORTED RESULTS TO PETSMAART CONSTRUCTION MANAGER
- ALL PAINT TOUCH-UPS MUST BE COMPLETE
- BUILDING FINAL CLEANING MUST BE COMPLETE
- PARKING LOT MUST BE 100% COMPLETE INCLUDING ALL STRIPING, SIGNAGE AND CART CORRALLS
- ANY LANDSCAPING MUST BE COMPLETED PER PLANS
- ALL CONSTRUCTION TOOLS, EQUIPMENT AND MATERIALS MUST BE REMOVED
- ATTIC STOCK MUST BE READY FOR VERIFICATION BY PETSMAART CONSTRUCTION MANAGER. SEE SECTION 1700 FOR FULL LIST OF REQUIRED PARTS
- PROVIDE A PHOTO OF THE FIRE SPRINKLER HYDRAULIC CALCULATION SYSTEM PLACARD INSTALLED AT THE FIRE RISER TO PETSMAART CM.

BUILDING TURNOVER (SETUP)

BUILDING TURNOVER (ALTHOUGH KNOWN AS THE "SET-UP DATE") WILL OCCUR FOUR DAYFTER RECEPT OF THE MILLWORK PACKAGE. GENERAL CONTRACTOR WILL BE SUBSTANTIALLY COMPLIANT WITH THE "PUNCH ITEM" PRIOR TO THIS DATE. PETSMAART'S FIXTURE VENDOR WILL ARRIVE ON MONDAY AT 8:00 AM. LOCAL TIME. GENERAL CONTRACTOR WILL MEET THE FIXTURE VENDOR ON SITE TO TURN THE KEYS OVER TO THE FIXTURE INSTALLATION FOREMAN AT MINIMUM, THE FOLLOWING CRITERIA MUST BE MET PRIOR TO THE SETUP DATE.

- GOVERNMENTAL PERMISSION TO FIXTURE MUST BE OBTAINED
- GOVERNMENTAL PERMISSION TO INTERVIEW POTENTIAL EMPLOYEES MUST BE GRANTED ONE WEEK PRIOR TO THE "SET-UP DATE"
- ANY CLEANING REQUIRED BY PUNCH LIST REPAIRS MUST BE COMPLETED
- GENERAL CONTRACTOR WILL COORDINATE WITH THE FIXTURE INSTALLER AND THE ELECTRICIAN FOR FIXTURES REQUIRING POWER DROPS APPROXIMATELY 4 DAYS AFTER FIXTURES START.

BEFORE NOTE:
THIS NOTICE TO REVIEW IF BY FEB 2017
TO AND 11-11-18 IS TO BE USED

ARCHITECTURAL

GENERAL KEY NOTES:

G1.	HIGH POINT OF CONCRETE - SLOPE TOWARD TRENCH.
G2.	4" WIDE PAINTED OUTLINE FOR EQUIPMENT ON FLOOR. PAINT TRAFFIC YELLOW.
G3.	TRENCH DRAIN.
G4.	FLOOR DRAIN - SLOPE FLOOR 1/4" FOR A 2'-0" DIA. AREA CENTERED ON DRAIN. SEE PLUMBING DRAWINGS. TOP OF DRAIN COVER TO FINISH FLOOR W/ TOP OF ADJ. FLOOR FINISH MATERIAL.
G5.	INTERIOR RAIN WATER LEADER
G6.	2x4 PEGBOARD (BY OTHERS).
G7.	REQUIRED CLEAR ACCESS AREA AT DOOR.
G8.	CONTINUOUS LIMESTONE COLORED SIKAFLEX SEALANT FOR TILE TRANSITION TO FLOOR.
G9.	STORAGE CABINET (BY OTHERS).
G10.	WASHER BOX FOR ICE MAKER - SEE PLUMBING DWGS.
G11.	2" x 2" PLASTIC CORNER GUARD - INSTALL PER MANUFACTURERS INSTRUCTIONS (REFER TO REQUIRED VENDOR LIST) BUTT WALL BASE TO CORNER GUARD. SEE DETAIL 11A/12.0.
G12.	2" x 2" ALUMINUM CORNER GUARD. WRAP JAMBS AND HEAD WHEN OCCURRING AT CASED OPENINGS - SEE DETAIL 12A/12.0. SOURCE AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR)
G13.	WALL SURFACE MOUNTED CART BUMPER - 2'-6" TO CENTERLINE - PROVIDE BLOCKING - SEE DETAIL 7A/12.0 (SEE REQUIRED VENDOR LIST).
G14.	FLOOR MOUNTED CART BUMPER - POLISHED CHROME. (SEE REQUIRED VENDOR LIST.)
G15.	WALL SURFACE MOUNTED BUMPER GUARD ABOVE AND SURFACES MOUNTED CRASH RAIL BELOW. (SEE REQUIRED VENDOR LIST). SEE DETAIL 7A/12.0.
G16.	4" x 4" WALL MOUNTED TACKBOARD PROVIDED AND INSTALLED BY OTHERS.
G17.	4" x 6" WALL MOUNTED TACKBOARD PROVIDED AND INSTALLED BY OTHERS.
G18.	DECORATIVE FENCE AND GATE (NATIONAL ACCOUNT MILLWORK VENDOR).
G19.	CHEMICAL MIXING STATION (BY OTHERS).
G20.	REFRIGERATOR (BY OTHERS).
G21.	MILLWORK (NATIONAL ACCOUNT MILLWORK VENDOR)
G22.	VENDING MACHINES (BY OTHERS).
G23.	TAG MACHINE (BY OTHERS).
G24.	ADOPTION FIXTURE / CAGES (NATIONAL ACCOUNT MILLWORK VENDOR).
G25.	PET TRAINING FIXTURE (NATIONAL ACCOUNT MILLWORK VENDOR).
G26.	SOAP DISPENSER.
G27.	SOAP DISPENSER. ATTACH TO RIGHT HAND CORNER OF MIRROR OVER SINK.
G28.	HAND SANITIZER.
G29.	PAPER TOWEL DISPENSER. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2
G30.	TOLLET PAPER DISPENSER. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2
G31.	TOLLET SEAT COVER DISPENSER. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2
G32.	SANITARY NAPKIN DISPOSAL. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2
G33.	MIRROR - CAULK PERIMETER TO WALL WITH CLEAR SILICONE.
G34.	STAINLESS STEEL, 1-1/4" DIA. GRAB BAR. INSTALL HORIZ. WALL BUMPER FOR SOLID MOUNTING. TYP. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2
G35.	KOALA BEAR KARE BABY CHANGER/MANUFACTURED BY KOALA CORPORATION. HORIZONTAL, TYP. MOUNTED AT ACCESSIBLE HEIGHT. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2
G36.	OVERHEAD BRACED METAL TOILET PARTITION AND URINAL SINKS AND FLOOR TO CEILING POST. PROVIDE WALL BUMPER AT D.A. STALL DOORS.
G37.	3/8" GALVANIZED EYEBOLT EPOXY ANCHORED 2 1/2" (MIN) IN FLOOR 4" OFF THE FACE OF WALL UNLESS NOTED OTHERWISE. TYP. OF EYEBOLT TO BE 3" AFF.
G38.	INSULATED DRAIN AND HOT WATER LINE TYP. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2
G39.	5'-0" A.D.A. TURNING DIAMETER
G40.	30" x 48" CLEAR ACCESS. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2
G41.	LOW/HIGH DRINKING FOUNTAIN. MOUNT PER A.D.A. REQUIREMENTS - PROVIDE 2x6 BLOCKING AS REQUIRED. CAP REAR OF DRINKING FOUNTAIN TO FRP W/ CLEAR SILICONE SEALANT.
G42.	CLOTHES HOOK AND BUMPER. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2
G43.	WALLBOARD, PAINT - SEE FINISH SCHEDULE.
G44.	FRP WALL COVERING SYSTEM. INSTALL PER MFR. DETAILS & INSTRUCTIONS.
G45.	12" x 12" CERAMIC TILE. CONTINUE THE CERAMIC TILE BEHIND ALL FIXTURES.
G46.	6" x 24" CERAMIC TILE. CONTINUE THE CERAMIC TILE BEHIND ALL FIXTURES.
G47.	PROVIDE CONTINUOUS LIMESTONE COLORED SIKAFLEX 1A AT JOINT OF PLYWOOD WALL FINISH AND FLOOR.
G48.	4" RUBBER BASE.
G49.	4" RUBBER BASE ON FRP. FRP INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR. RUBBER BASE INSTALLED BY GC.
G50.	COMPOSITE BASE - TANGENT RESIN BOARD SUPPLIED AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR.
G51.	RECESSED ELECTRICAL PANEL. - SEE ELECTRICAL DRAWINGS.
G52.	SALES AREA LIGHT FIXTURE IN FOREGROUND.
G53.	UNFINISHED WALLBOARD, TAPE, MUD & SAND.
G54.	FIRE ALARM PULL STATION.
G55.	FIRE ALARM ANNUNCIATOR PANEL.
G56.	SECURITY ALARM KEYPAD.
G57.	DUPA OUTLET.
G58.	DUPLEX RECEPTACLE.
G59.	QUADPLEX RECEPTACLE.
G60.	DECORATIVE GRAPHICS (BY OTHERS) GC TO PROVIDE 24" HIGH CONTINUOUS 3/4" PLYWOOD BLOCKING IN STOD WALL FOR DECORATIVE LEDGE ATTACHMENT.
G61.	LIGHT SWITCH.
G62.	JUNCTION BOX.
G63.	DOORBELL / BUZZER FOR SALON CUTTING AREA. BUTTON IN MILLWORK PROVIDED BY NATIONAL ACCOUNT MILLWORK VENDOR. INSTALL BY E.C..
G64.	VOLUME CONTROL.
G65.	BUZZER.
G66.	REMOTE TEMPERATURE SENSOR.
G67.	REMOTE HUMIDITY/TEMPERATURE SENSOR.
G68.	THERMOSTAT.
G69.	DISCONNECT FOR WATER HEATER.
G70.	RECIRCULATING PUMP SWITCH.
G71.	RECIRCULATING PUMP - SEE PLUMBING DWGS.

ARCHITECTURAL GENERAL KEY NOTES:	
G72.	WATER HEATER.
G73.	BATTERY CHARGER - MOUNT AT 3'-0" A.F.F. W/ PROVIDED HARDWARE.
G74.	MOP SINK - SEE DETAIL 3/A12.0.
G75.	MOP HANGER W/ CLIPS AT +4'-6" A.F.F. PROVIDE 2X BLOCKING AS REQUIRED.
G76.	ENERGY MANAGEMENT SYSTEM NATIONAL ACCOUNT VENDOR PUSH BUTTON OVERRIDE.
G77.	3/4" FIRE RETARDANT TREATED CDX PLYWOOD TO 16'-0" A.F.F. INSTALLED HORIZONTALLY WITH STAGGERED JOINTS. SCREW FASTENED INTO METAL STUDS. UNFINISHED. EXPOSED COLUMN JOINTS (C/J) ALL SEAMS W/ CLEAR SILICONE SEALANT. SEE DETAIL 2/A12.0.
G78.	G.C. SHALL WRAP EXPOSED COLUMN WITH 18 GA. #4 BRUSHED STAINLESS STEEL TO 48" A.F.F. (TYP. OF ALL EXPOSED COLUMNS) @ ALL WALL SEAMS W/ CLEAR SILICONE SEALANT. SEE DETAIL 2/A12.0.
G79.	4" DIA. INTERIOR CONCRETE FILLED PIPE BOLLARD. SEE DETAIL 4/A12.0.
G80.	48" HIGH STEEL TRACK GROUND BY LOADING DOCK EQUIPMENT VENDOR. SECURE TO FLOOR PER MANUFACTURERS RECOMMENDATIONS.
G81.	6" PVC TUBE W/ END CAPS FOR CONSTRUCTION DOCUMENT INSTRUCTIONS. ATTACH XMMR SHELF TO VENDOR PROVIDED BRACKET. SECURE BRACKET TO WALL PER WALL TYPE DETAIL W13.
G82.	ATTACH IPC POWER PANELS TO WALL PER MFR. INSTRUCTIONS. ATTACH XMMR SHELF TO VENDOR PROVIDED BRACKET. SECURE BRACKET TO WALL PER WALL TYPE DETAIL W13.
G83.	MAXIMUM SPACE ALLOWED FOR FIRE PROTECTION & DOMESTIC WATER.
G84.	SELF CONTAINED PORTABLE EYEWASH BY OTHERS.
G85.	FIRE RISER/SPRINKLER SYSTEM SHUTOFF VALVE.
G86.	MUSIC EQUIPMENT BOARD BY OTHERS.
G87.	MECHANICAL GRILLE, FACTORY FINISH WHITE (DO NOT PAINT) - SEE MECHANICAL PLANS. LOCATED AS HIGH AS POSSIBLE UNLESS OTHERWISE NOTED.
G88.	TIMER SWITCHES.
G89.	GYPSUM BOARD CONTROL JOINT AT THIS LOCATION. INSTALL PER SPECIFICATIONS.
G90.	CONCRETE BLOCK WALL.
G91.	SINGLEPLEX RECEPTACLE.
G92.	PHONE BOARD.
G93.	EXPPOSED PIPING - DO NOT PAINT.
G94.	PLUMBING VALVES (SURFACE MOUNTED).
G95.	CONCRETE CURB INTEGRAL WITH SLAB ON GRADE.
G96.	WATER HEATER EXPANSION TANK. WALL MOUNTED.
G97.	TILE TO EXTEND TO EDGE OF TRAINING FIXTURE. INSTALL TILE AFTER TRAINING FIXTURE IS ON SITE AND EXACT LOCATION CAN BE FIELD VERIFIED.
G98.	FRAMED MIRROR - SUPPLIED AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR. - SEE INTERIOR ELEVATIONS.
G99.	CAGES (BY OTHERS).
G100.	BENCHES - FURNISHED AND INSTALLED BY OTHERS.
G101.	LEASH BAR - FURNISHED AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR.
G102.	SHELF FOR BATHING BUNKER INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR FOR PETSMAAT.
G103.	5' x 18" STAINLESS STEEL SHELF FOR BATHROOM AND DRINKING FOUNTAIN. SEE MATERIAL AND PRODUCT SCHEDULE ON SHEET F2.0. PROVIDE BLOCKING IN WALL. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2.
G104.	MASTER BLASTER HANGING CLIPS TO BE FURNISHED AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR.
G105.	OUTLINE OF 3/4" PLYWOOD BLOCKING. SEE BLOCKING SCHEDULE.
G106.	LIGHTING IN RECEIVING AREA MOUNTED ABOVE THE BOTTOM CHORD OF STEEL JOISTS.
G107.	FORKLIFT TURNING RADIUS, 12' DIAMETER.
G108.	SOLAR WINDOW SHADES - SEE MATERIAL & PRODUCT SCHEDULE. INSTALLED FROM TOP OF WINDOW TO TOP OF HORIZONTAL MILLION AIR. A.F.F. AT AUTO SLODER TRANSOM AND FROM TOP OF WINDOW TO SILL AT FULL HEIGHT WINDOWS - SEE DETAIL 13/A6.1.
----- G109. LOCKERS PROVIDED AND INSTALLED BY OTHERS. -----	
G110.	BIRD DETERRENT SHOCK TRAC SYSTEM CHARGER BY NIXALITE OF AMERICA, INC. SUPPLIED BY NATIONAL ACCOUNT LIGHTING VENDOR (SEE MATERIAL & PRODUCT SCHEDULE). INSTALL PER MANUFACTURERS RECOMMENDATIONS. MOUNT TOP AT 7'-0" A.F.F.
G111.	MECHANICAL DUCT DROP. PANT TO MATCH C-1. HOLD TIGHT TO BOTTOM OF ROOF STRUCTURE - SEE MECHANICAL DRAWINGS.
G112.	AREA TO REMAIN CLEAR FOR NATIONAL ACCOUNT DECOR GRAPHICS PROVIDED AND INSTALLED BY OTHERS.
G113.	ROOM SIGNAGE - SEE HARDWARE SCHEDULE.
G114.	DOOR STOP - SEE HARDWARE SCHEDULE.
G115.	EMERGENCY BATTERY UNIT - SEE ELECTRICAL DRAWINGS.
G116.	CAULK TOP AND VERTICAL EXPOSED EDGES OF CERAMIC TILE WITH LIMESTONE COLORED SIKAFLEX 1A.
G117.	ROOF ACCESS LADDER - PAINT YELLOW - SEE 1/A12.0.
G118.	WALL MOUNTED LIGHTING FIXTURE - SEE ELECT. DWGS.
G119.	VERTICAL STORING HYDRAULIC PIT LEVELER.
G120.	DOCK LEVELER CONTROL BOX.
G121.	PROPORTIONER SOAP DISPENSER
G122.	DOCK LEVELER PIT STEEL ANGLE - PAINT YELLOW
G123.	STAINLESS STEEL SHELF FOR FISH PREP PROVIDED BY NATIONAL ACCOUNT VENDOR. SEE MATERIAL AND PRODUCT SCHEDULE ON SHEET F2.0. PROVIDE BLOCKING IN WALL.
----- G124. FIRE SAFETY PLAN. -----	
G125.	INSTALL SIGNAGE "THIS DOOR TO REMAIN UNLOCKED DURING BUSINESS HOURS" ABOVE BOTH INTERIOR AND EXTERIOR SLIDERS.
G126.	3" PVC. NIPPLE THROUGH WALL. TOP OF NIPPLE/PIPE INSTALLED IN LINE WITH AND 1" BELOW BOTTOM CHORD OF BAR JOIST. PANT TO MATCH WALL COLOR.
G127.	PROVIDE 4" CONCRETE HOUSEKEEPING PAD FOR EQUIPMENT.
G128.	MILLWORK SPACER PANEL (NATIONAL ACCOUNT MILLWORK VENDOR)
G129.	SURFACE MOUNTED CART BUMPER +6" AND +2'-6" TO CENTERLINE (FURNISHED AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR)

V1	ARCHITECTURAL VETERINARY KEY NOTES:
V1.	ENERGY MANAGEMENT SYSTEM NATIONAL ACCOUNT VENDOR VETERINARY SERVICES PUSH BUTTON OVERRIDE FOR LIGHTING AND HVAC.
V2.	SCALE (BY OTHERS).
V3.	WAITING AREA SEATING (BY OTHERS).
V4.	S.S. COUNTER (NATIONAL ACCOUNT MILLWORK VENDOR).
V5.	FREEZER (BY OTHERS).
V6.	FOLD UP EXAM TABLE - SUPPLIED BY OTHERS AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR
V7.	KENNELS (BY OTHERS).
V8.	COUNTERTOP MOUNTED EYEWASH - SEE PLUMB. DWGS.
V9.	POWER DROP (ABOVE KENNELS) - SEE ELECT. DWGS.
V10.	UTILITY SINK - SEE PLUMB. DWGS.
V11.	TV MOUNT - PROVIDED AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR PROVIDE F.R.T. PLYWOOD BLOCKING IN WALL.
V12.	LIGHT SWITCH WITH DIMMER FUNCTION - SEE ELECT. DWGS.
V13.	SCAVENGER PUMP (ABOVE CEILING) PROVIDE AND INSTALL 24" x 24" x 3/4" F.R.T. PLYWOOD ON METAL WALL STUDS AT 120" A.F.F. TO SUPPORT SCAVENGER UNIT. - SEE PLUMB. DWGS.
V14.	X-RAY MACHINE (BY OTHERS).
V15.	DISCONNECT FOR X-RAY - SEE ELECT. DWGS.
V16.	DIGITAL TREATMENT BOARD - SUPPLIED BY OTHERS AND INSTALLED BY G.C. INSTALL AT 72" A.F.F. TO CENTER LINE.
V17.	VET SERVICES CHECK-IN COUNTER (NATIONAL ACCOUNT MILLWORK VENDOR)
V18.	WASHER BOX - SEE PLUMB. DWGS.
V19.	DRYER RECEPTACLE - SEE ELECT. DWGS.
V20.	DRYER VENT ROUTE WITHIN WALL CAVITY. EXTEND FROM ROOF DOWN TO RECESSED DRYER VENT BOX AT 8" A.F.F. - SEE MECH. DWGS.
V21.	TREATMENT LIGHT MOUNTED TO TOWER - SUPPLIED BY OTHERS AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR.
V22.	TREATMENT TOWER - STAINLESS STEEL CHASE (FOR ELECTRICAL AND PLUMBING) - SUPPLIED BY OTHERS AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR.
V23.	60" WET TREATMENT TABLE W/ DOORS / DRAWERS - SUPPLIED BY OTHERS AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR.
V24.	60" DRY TREATMENT TABLE W/ DOORS / DRAWERS - SUPPLIED BY OTHERS AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR.
V25.	4" ACROVYN RUB STRIP AT 28 1/2" A.F.F. TO CENTER LINE. LOCATED BEHIND WAITING AREA SEATING.
V26.	SCAVENGER CEILING OUTLET - SEE PLUMBING DWGS.
V27.	COMPUTER MOUNT FOR X-RAY MONITOR - PROVIDED BY OTHERS AND INSTALLED BY NATIONAL ACCOUNT MILLWORK VENDOR.
V28.	SURGERY LIGHT MOUNTED TO STRUCTURE ABOVE CEILING - SEE ELECT. DWGS. AND DETAIL 4/A12.1 FOR ADDITIONAL INFORMATION.
V29.	SURGERY TABLE (BY OTHERS).
V30.	DENTAL X-RAY MOUNTED TO TOWER - SUPPLIED AND INSTALLED BY OTHERS.
V31.	SERVER CABINET (NATIONAL ACCOUNT MILLWORK VENDOR)
V32.	VET BENCH (NATIONAL ACCOUNT MILLWORK VENDOR).
V33.	SCAVENGER UNIT SWITCH - SEE ELECT. DWGS.
V34.	WASHER - SUPPLIED AND INSTALLED BY OTHERS.
V35.	DRYER - SUPPLIED AND INSTALLED BY OTHERS.
V36.	EXAM TABLE SURFACE MOUNTED BLOCKING - STOPS ABOVE THE RUBBER COVE BASE. DOES NOT GO DOWN TO THE FLOOR. (NATIONAL ACCOUNT MILLWORK VENDOR).
V37.	RECESSED HOSE BIBB AT 48" A.F.F. - SEE PLUMBING DWGS.
V38.	1/32" LEAD LINED, 5/8" WALLBOARD TO 6" A.F.C. BY U.S.G. RAYBAR OR WAVE BARRIERS WITH LEAD TAB GYP. BD.
V39.	SCAVENGER UNIT VENT TO BE LOCATED A MINIMUM OF 10'-0" FROM R.T.U. AIR INTAKE AND 5'-0" FROM ROOF PERIMETER - SEE PLUMBING DWGS.
V40.	DRYER VENT ROOF PENETRATION - TO BE LOCATED A MINIMUM OF 10'-0" FROM R.T.U. AIR INTAKE AND 5'-0" FROM ROOF PERIMETER
V41.	SCAVENGER OUTLET WITH COVER PLATE
V42.	PAPER TOWEL DISPENSER, STAINLESS STEEL, SURFACE MOUNTED. SEE SHEET F2.0.
DESIGNER NOTE: ON PROJECT, SERVICE PROVIDER NEEDS TO DISCUSS COVER PROVIDES NECESSARY TO OTHERS. MILLWORK AND SCREWS ONE SIDE - TYPICAL OF ALL WALLS WITHIN ROOM SIDE OF ACCESSIBILITY.	

ARCHITECTURAL EXTERIOR KEY NOTES:	
X1	SIDEWALK
X2	SIDEWALK CONTROL JOINT - 1/4" MAX. TOOLED JOINT. LOCATE WHERE INDICATED ON PLAN (6'-0" O.C. MAX.)
X3	SIDEWALK EXPANSION JOINT. LOCATE WHERE INDICATED ON PLAN (20'-0" O.C. MAX.) - SEE STRUCT. DWGS.
X4	1/2" EXPANSION JOINT WITH TRAFFIC SEALANT
X5	ADA ACCESSIBLE RAMP. PROVIDE ADA COMPLIANT TACTILE WARNING.
X6	CONCRETE CURB (DO NOT PAINT)- SEE DETAIL 6/A10.0.
X7	FLUSH CONDITION AT DOOR. PROVIDE 2% MAX. SLOPE AWAY FROM DOOR. SEE ADA ACCESSIBILITY NOTES ON SHEET A0.2.
X8	SURFACE MOUNT OUTLET WITH WATERPROOF COVER (6" Ø A.F.F. - NO EXPUSED CONDUIT
X9	ASH/STRAP CAN BY G.C. - SEE MATERIAL & PRODUCT SCHEDULE ON SHEET F2.0.
X10	RECESSED HOSE BIBB AT 29" A.F.G.
X11	PUSH BUTTON FOR BUZZER SURFACE MOUNTED AT BRAKE UNWRAPPED COLUMN AT STOREFRONT (NO EXPUSED CONDUIT)- SEE ELECTRICAL DWGS.
X12	6" DIA. CONCRETE FILLED PIPE BOLLARD - SEE DETAIL 5/A12.0.
X13	CANOPY - PREFINISHED STEEL PLATE AWNING / EYEBROW - SEE WALL SECTIONS ON SHEET A10.0 AND STRUCT. DWGS.
X14	GAS METER
X15	ELECTRIC METER
X16	ELECTRICAL TRANSFORMER ON CONCRETE PAD
X17	DUMPSITER PAD - SEE STRUCT. DWGS.
X18	TRASH CONTAINERS BY OTHERS. VERIFY REQUIRED CLEARANCE W/ TRASH SERVICE PROVIDER.
X19	TRUCK DOCK SLAB - SEE STRUCT. DWGS.
X20	RETAINING WALL - SEE STRUCT. DWGS. EXTEND TO 6" ABOVE FINISHED GRADE.
X21	3'-0" HIGH CHAIN LINK FENCE (TOP OF FENCE TO BE 3'-6" ABOVE FINISH GRADE) ON RETAINING WALL. PROVIDE INTERMEDIATE POSTS AT 5'-0" O.C. MAXIMUM. CHAIN LINK FENCE TO RUN FULL LENGTH OF RETAINING WALL.
X22	PROVIDE CONCRETE PAD AT EXIT DOOR. 4'-0" X 7'-0" COORDINATE W/ CIVIL PLANS.
X23	DOCK BUMPER AND SEAL.
X24	BUILDING ADDRESS EXAMPLES ON FRONT ELEVATION. MINIMUM 17" HIGH ADDRESS NUMBERS SHALL BE PROVIDED AND INSTALLED BY THE GENERAL CONTRACTOR AT THE FRONT ENTRANCE AND SERVICE ENTRANCE OF THE STORE PER LOCAL REQUIREMENTS. FINAL DETERMINATION ON SIZE, COLOR AND EXACT LOCATION MAY BE ENFORCED BY LOCAL GOVERNMENTAL AUTHORITIES.
X25	3/8" GALVANIZED EYEBOLTS FOR (2) BANNERS ATTACHMENT. G.C. TO PURCHASE TEMPORARY BANNERS AT START OF CONSTRUCTION. INSTALL BANNERS AS SOON AS POSSIBLE.
X26	SIGNAGE PACKAGE UNDER SEPARATE CONTRACT BY PETSMAST. G.C. TO COORDINATE LOCATION OF ALL REQUIRED POWER AND J-BOXES, PLYWOOD BACKING, EXACT SIZE AND MATERIAL REQUIREMENTS. FINAL DETERMINATION ON SIZE, COLOR AND EXACT LOCATION BY GENERAL CONTRACTOR. FINAL CONNECTION TO SIGN BY G.C.
X27	LIGHT FIXTURE - SEE ELECTRICAL DRAWINGS.
X28	EMERGENCY LIGHT - SEE ELECTRICAL DRAWINGS.
X29	1" WIDE X 1/2" DEEP E.I.F.S. "V" GROOVE
X30	PROVIDE HIGH IMPACT MESH @ E.I.F.S. FOR HEIGHT INDICATED.
X31	ALUMINUM BREAK METAL COVER OVER STEEL TUBE FRAMING AT STOREFRONT - COLOR TO MATCH SF-1.
X32	MASONRY CONTROL JOINT - SEE DETAIL 18/A12.0
X33	PAINT GRIP GALVANIZED METAL COPING - SEE ELEVATIONS FOR COLOR.
X34	FRY VENT 5X-75-V-300/ESF. PAINT TO MATCH SOFFIT.
X35	NATURAL GAS PIPING ON ROOF. REFER TO DETAIL 5/P2.0 FOR SLEEPER SUPPORT AND TO PLUMBING DRAWINGS.
X36	ROOF LINE BEYOND
X37	SINGLE PLY ROOF MEMBRANE FLASHING AT BACKSIDE OF PARAPET.
X38	ROOF WALK PAD.
X39	ROOFTOP EQUIPMENT BEYOND - SEE MECHANICAL DRAWINGS.
X40	R.T.U. TO BE LOCATED 10'-0" MIN. FROM ROOF PERIMETER WHERE PARAPET IS LESS THAN 42" ABOVE ROOF. 5'-0" MIN. WHERE PARAPET IS 42" OR GREATER ABOVE ROOF.
X41	EXHAUST FAN TO BE LOCATED A MINIMUM OF 10'-0" FROM R.T.U. INTAKE AND 10'-0" FROM ROOF PERIMETER WHERE PARAPET IS LESS THAN 42" ABOVE ROOF. 5'-0" MIN. WHERE PARAPET IS 42" OR GREATER ABOVE ROOF.
X42	VENT TO BE LOCATED A MINIMUM OF 10'-0" FROM R.T.U. AIR INTAKE AND 5'-0" MIN. FROM ROOF PERIMETER - SEE PLUMBING DWGS.
X43	ROOF CRICKET - SLOPE AT 1/4" PER FOOT MINIMUM.
X44	ROOF HATCH - SEE DETAIL 1/A12.0.
X45	ROOF HYDRANT - SEE PLUMBING DWGS.
X46	OUTLINE OF EXTERIOR VINYL GRAPHICS (11X20").
X47	OUTDOOR SENSOR ASSEMBLY. PAINT WHITE - SEE SHEET EM1
X48	GUTTER AND DOWNSPOUT - SEE DETAIL 6/A5.0.
X49	HIGH POINT OF GUTTER - SLOPE OF A MIN. OF 1/16" PER FOOT.
X50	ACCESS BOX FOR MOBILE GENERATOR MOUNT AT 48" A.F.F. - VERIFY EXACT LOCATION WITH ELECTRICAL DWGS. - PAINT TO MATCH ADJACENT WALL - SEE 11/E3.0.
X51	APPROXIMATE FINISH GRADE - SEE CIVIL DWGS.
X52	TRENCH DRAIN / HEAVY GRATE. (SEE STRUCT)
X53	FIRE DEPARTMENT CONNECTION COORDINATE LOCATION WITH LOCAL FIRE MARSHALL.
X54	BIRD DETERRENT SHOCK TRACK SYSTEM BY NIXALUTE OF AMERICA, INC. SUPPLIED BY NATIONAL QUALITY LIGHTING VENDOR (SEE MATERIAL & PRODUCT SCHEDULE). INSTALL SHOCK TRACKS ALONG LEADING EDGE OF CANOPY PARAPET W/ CONNECTION TO 110V CHARGER (LOCATED IN OFFICE). INSTALL PER MANUFACTURERS RECOMMENDATIONS.
X55	PUSH BUTTON FOR BUZZER RECESSED IN MASONRY NEAR DOOR JAMB MOUNTED @ 48" A.F.G. PROVIDE CLEAN CUT IN MASONRY AND BUZZER W/ COVER PLATE. SEE ELECT. DWG.
X56	MECHANICALLY FASTENED SINGLE PLY ROOF MEMBRANE.

TENANT: PETSMART 19601 North 27th Avenue Phoenix, Arizona 85027 - (623) 580-6100			
PROJECT: 18K 2025 U.S. VET SERVICES INSTRUCTION SET FEBRUARY 12, 2025			
ARCHITECT:			
CONSULTANT:			
SEAL:			
CITY SEAL:			
DISCLAIMER: THIS DRAWING AND DESIGN IN COPYRIGHT PROTECTED WHICH SHALL NOT BE USED, REPRODUCED OR REVISED WITHOUT WRITTEN PERMISSION BY PETSMART. THE CONTRACTOR SHALL CHECK AND VERIFY ALL DIMENSIONS AND UTILITY LOCATIONS AND REPORT ALL ERRORS AND OMISSIONS PRIOR TO COMMENCING WORK. THIS DRAWING IS NOT TO BE SCALED.			
ISSUED FOR:			
#	DESCRIPTION	DATE	
PROJECT NO: 18K 2025 US INSTRUCTION SET			
ORIGINAL SCALE: AS INDICATED		IF THIS BAR IS NOT 1" LONG, ADJUST YOUR PLOTTING SCALE _____	
DRAWN BY:	XXX		
CHECKED BY:	XXX		
PAGE #	OF		
	01	56	1"
DISCIPLINE: ARCHITECTURAL			
TITLE: ARCHITECTURAL KEY NOTES			
SHEET NUMBER: A0.1			