



August 8, 2011

CASCO
Project Managers
St. Louis, Missouri

Bulletin No. Three

PETSMART STORES
12K Q3 2011 Prototype

CHANGES TO THE DRAWINGS:

1. Drawing A0.0, Revision No. 3: Revised project titles to 12K Q3.1 2011 Prototype.
2. Drawing F2.0, Revision No.3: Revised contact information for Girtman & Associates.
3. Drawing A0.1, Revision No. 3: Added key note G111 for mechanical duct drop.
4. Drawing A1.0, Revision No. 3: Added RTU for Salon and renumbered remaining RTU's. Shifted Vestibule RTU.
5. Drawing A2.1, Revision No. 3: Clarified dimension of canopy radius to be to "Face of EIFS". Shifted electric panel in Office.
6. Drawing A3.0, Revision No. 3: Indicated exposed ductwork in Sales area near front of store and Receiving. Deleted return grille at Salon. Revised height and color of canopy soffit.
7. Drawing A4.0, Revision No. 3: Updated RTU's locations.
8. Drawing A5.0, Revision No. 3: Added RTU for Salon and renumbered remaining RTU's. Shifted Vestibule RTU. Corrected height of parapet framing at detail 3. Revised gutter & brackets from prefinished to paint grip galvanized.
9. Drawing A6.0, Revision No. 3: Corrected door size at door 101A. Revised indication of width of doors 112A & 112B to PR 3'-0" doors.
10. Drawing A7.0, Revision No. 3: Revised general note #2 changing "paint finish" references to read "Wall Texture".
11. Drawing A8.0, Revision No. 3: Indicated roof drain leader locations through the wall on elevation 1. Revised exposed ductwork and louvers in Sales area elevations 2 & 3. Added humidity sensor in Salon elevation 19. Corrected shelving in Drying Equipment elevations 26 & 28..
12. Drawing A8.1, Revision No. 3: Indicated exposed ductwork and revised louvers in Sales area elevation 18.
13. Drawing A12.0, Revision No. 3: Revised size of studs at bulkhead detail 1
14. Drawing S2.0, Revision No. 3: Corrected remarks in Masonry Reinforcing Schedule.
15. Drawing S2.1, Revision No. 3: Clarified detail #10 – Curb detail at bathing.
16. Drawing S3.0, Revision No. 3: Added new RTU; renumbered/adjusted RTU's; updated RTU Schedule.

17. Drawing S3.1, Revision No. 3: Clarified detail #7 – Antenna mast detail.
18. Drawing M1.0, Revision No. 3: Reduce size of RTU-1 to a 5 ton. Added 3 ton RTU-2 for Salon. Renumbered RTU's and Sensor callouts. Moved RTU-3 two joist bays East to simplify ductwork. Moved RTU-3 sensor to Computer/Copy. Renumbered the HVAC Operating Temperature Schedule to match renumbered RTU's.
19. Drawing M1.1, Revision No. 3: Revised ductwork and CFM in the Vestibule and Salon. Added ductwork to and from RTU#2. Reduced cfm to Pet Training Area to 400 each (800 cfm total). Renumbered RTU's. Removed 18x18 return grille on Salon wall facing Sales.
20. Drawing M1.2, Revision No. 3: Revised RTU numbers.
21. Drawing P1.0, Revision No. 3: Added RTU-2, revised gas and condensate piping for the RTU addition. Renumbered RTU's.
22. Drawing P3.0, Revision No. 3: Revised gas piping in the Gas Isometric to show the addition of RTU 2 for the Salon.
23. Drawing E1.0, Revision No. 3: Deleted exit sign from rear double door in Receiving. Adjusted 2x4 light fixtures in back of Fish Equipment. Adjusted lights in Sales to avoid conflict with RTUs.
24. Drawing E2.0, Revision No. 3: Revised RTU numbering based on revisions on Mechanical drawings. Added feed for additional RTU for Salon. Added thermostats rough-ins for MD-3 and MD-4.
25. Drawing E3.0, Revision No. 3: Revised panel schedule for panel 'MDP'. Revised panel schedule for panel 'LB'. Revised Demand Load Summary. Added 'Hill Phoenix Powerplus General Notes'
26. Drawing EM1, Revision No. 3: Revised detail #1.

CHANGES TO THE SPECIFICATIONS

No changes to Specifications.

END OF BULLETIN

cc: Rack (w/1 set bonds)
JLH, KLB, MGB
File 410047