



August 5, 2011

CASCO
Project Managers
St. Louis, Missouri

Bulletin No. Three

PETSMART STORES
13K Q3.1 2011 Prototype

CHANGES TO DRAWINGS

1. Drawing A0.0, Revision No. 3:
 - Revised project titles to 13K Q3.1 2011 Prototype.
2. Drawing F1.0, Revision No. 3:
 - Updated equipment coordination schedule to include plumbing at 029 Dog Rooms.
 - Revised blocking detail reference for folding exam table in exam rooms from 27 to 28 to match other prototypes.
3. Drawing F2.0, Revision No. 3:
 - Revised contact information for Girtman & Associates.
4. Drawing A0.1, Revision No. 3:
 - Added key note G111 for mechanical duct drop.
5. Drawing A1.0, Revision No. 3:
 - Added RTU for Salon and renumbered remaining RTU's.
 - Shifted Vestibule RTU.
6. Drawing A2.1, Revision No. 3:
 - Clarified dimension of canopy radius to be to "Face of EIFS".
7. Drawing A2.2, Revision No. 3:
 - Revised detail/elevation references for reception desk, x-ray elevation, and Pharmacy elevation to match other prototypes.
8. Drawing A3.0, Revision No. 3:
 - Indicated exposed ductwork in Sales area near front of store and Receiving.
 - Deleted return grille at Salon.
9. Drawing A4.0, Revision No. 3:
 - Updated RTU's locations.
10. Drawing A5.0, Revision No. 3:
 - Added RTU for Salon and renumbered remaining RTU's.
 - Shifted Vestibule RTU.

11. Drawing A6.0, Revision No. 3:
 - Corrected door size at door 101A.
 - Revised indication of width of doors 112A & 112B to PR 3'-0" doors.
 - Revised door 127 hardware group to 12.
 - Revised hardware group 20 to hardware group 12 to match other prototypes.
 - Revised size of opening 122B.
12. Drawing A6.1, Revision No. 3:
 - Added inverted metal stud framing at window frame detail 14 per aluminum door frame manufacturer's detail.
13. Drawing A7.0, Revision No. 3:
 - Revised general note #2 changing "paint finish" references to read "Wall Texture".
14. Drawing A8.0, Revision No. 3:
 - Revised exposed ductwork and louvers in Sales area elevations 1, 2 & 3.
 - Added humidity sensor in Salon elevation 19.
15. Drawing A8.1, Revision No. 3:
 - Indicated exposed ductwork and revised louvers in Sales area elevation 18.
16. Drawing A8.2, Revision No. 3:
 - Revised height of opening from Pharmacy to Treatment.
 - Renumbered details/elevations to match other prototypes.
 - Revised elevation 7 to elevation 25.
17. Drawing A12.0, Revision No. 3:
 - Revised height of soffit in Pharmacy at detail 16.
18. Drawing S1.0, Revision No. 3:
 - Clarified Designed Note 4.
19. Drawing S2; Revision NO. 3:
 - Corrected remarks in Masonry Reinforcing Schedule.
20. Drawing S2.1, Revision No. 3:
 - Clarified Detail 10 – Curb detail at Bathing.
21. Drawing S3.0, Revision No. 3:
 - Added new RTU.
 - Renumbered/adjusted RTU's.
 - Uploaded RTU Schedule.
22. Drawing S3.1, Revision No. 3:
 - Clarified Detail 7 – Antenna Mast Detail.
23. Drawing M1.0, Revision No. 3:
 - Reduce size of RTU-1 to a 5 ton
 - Added 3 ton RTU-2 for Salon.
 - Renumbered RTU's and Sensor callouts.
 - Moved RTU-3 two joist bays east to simplify ductwork
 - Moved RTU-3 sensor to Computer/Copy
 - Renumbered the HVAC Operating Temperature Schedule to match renumbered RTU's

24. Drawing M1.1, Revision No. 3:
 - Revised ductwork and CFM in the Vestibule and Salon.
 - Added ductwork to and from RTU #2
 - Reduced cfm to Pet Training Area to 400 each (800 cfm total)
 - Renumbered RTU's
 - Removed 18x18 return grille on Salon wall facing Sales
25. Drawing M1.2, Revision No. 3:
 - Revised RTU numbers
26. Drawing P1.0, Revision No. 3:
 - Added RTU-2, revised gas and condensate piping for the RTU addition
 - Renumbered RTU's
27. Drawing P3.0, Revision No. 3:
 - Revised gas piping in the Gas Isometric to show the addition of RTU 2 for the Salon
28. Drawing E2.0, Revision No. 3:
 - Revised RTU numbering based on revisions on Mechanical drawings.
 - Added feed for additional RTU for Salon.
 - Added thermostats rough-ins for MD-3 and MD-4.
29. Drawing E2.2, Revision No. 3:
 - Revised outlet for server in Treatment area to be isolated ground.
30. Drawing E3.0, Revision No. 3:
 - Revised panel schedule for panel 'MDP'.
 - Revised panel schedule for panel 'LB'.
 - Revised Demand Load Summary.
31. Drawing EM1, Revision No. 3:
 - Revised detail #1.

cc: Rack (w/1 set revised bonds)
JLH, KLB, MGB
File 410048